

Sawyer Construction Co.

220 W Cloverly Rd.
Fremont, Ne.
68025

Invoice

Date	Invoice #
3/28/2019	1651

Bill To
Dodge County Highway Department 435 N Park Fremont, NE 68025



COPY

24.c.
APR 10 2019

2019 APR - 1 PM 12:25
RECEIVED
Dodge Co Highway Dept

P.O. No.	Terms	Project
	Due on receipt	

Quantity	Description	Rate	Amount
Flood Work County Road 19 Site 2			
3-16-19			
16	excavators	250.00	4,000.00
8	track loaders	250.00	2,000.00
24	wheel loaders	175.00	4,200.00
72	side dumps	140.00	10,080.00
75	dump trucks	120.00	9,000.00
1	mobilization	42,000.00	42,000.00
12,660	rip-rap	45.00	569,700.00
55	concrete jersey curbs	215.00	11,825.00
158.28	2.5" crushed concrete	22.00	3,482.16
254.3	1.5" crushed concrete	18.00	4,577.40
24	ground personnel	55.00	1,320.00
1	light towers	2,500.00	2,500.00
3-17-19			
30	excavators	250.00	7,500.00
25	track loaders	250.00	6,250.00
13	dozers	250.00	3,250.00
45	wheel loader	175.00	7,875.00
160	side dumps	140.00	22,400.00
100	dump trucks	120.00	12,000.00
45	ground personnel	55.00	2,475.00
3-18-19			
38	excavators	250.00	9,500.00
30	track loaders	250.00	7,500.00
20	dozers	250.00	5,000.00
35	wheel loaders	175.00	6,125.00
126	side dumps	140.00	17,640.00
92	dump trucks	120.00	11,040.00
45	ground personnel	55.00	2,475.00
		Total	

Sawyer Construction Co.

Invoice

220 W Cloverly Rd.
Fremont, Ne.
68025

Date	Invoice #
3/28/2019	1651

Bill To
Dodge County Highway Department 435 N Park Fremont, NE 68025

P.O. No.	Terms	Project
	Due on receipt	

Quantity	Description	Rate	Amount
	3-19-19		
45	excavators	250.00	11,250.00
30	track loaders	250.00	7,500.00
15	dozers	250.00	3,750.00
30	wheel loader	175.00	5,250.00
68	side dumps	140.00	9,520.00
105	dump trucks	120.00	12,600.00
45	ground personnel	55.00	2,475.00
	3-20-19		
32	excavators	250.00	8,000.00
20	track loaders	250.00	5,000.00
12	dozers	250.00	3,000.00
24	wheel loaders	175.00	4,200.00
12	side dumps	140.00	1,680.00
83	dump trucks	120.00	9,960.00
24	ground personnel	55.00	1,320.00
	3-21-19		
24	excavators	250.00	6,000.00
12	track loader	250.00	3,000.00
12	dozers	250.00	3,000.00
12	wheel loader	175.00	2,100.00
63	side dumps	140.00	8,820.00
18	dump trucks	120.00	2,160.00
12	ground personnel	55.00	660.00
	3-22-19		
26	excavator	250.00	6,500.00
13	track loader	250.00	3,250.00
12	dozers	250.00	3,000.00
13	wheel loader	175.00	2,275.00
100	side dumps	140.00	14,000.00
13	ground personnel	55.00	715.00
		Total	

Sawyer Construction Co.

220 W Cloverly Rd.
Fremont, Ne.
68025

Invoice

Date	Invoice #
3/28/2019	1651

Bill To
Dodge County Highway Department 435 N Park Fremont, NE 68025

P.O. No.	Terms	Project
	Due on receipt	

Quantity	Description	Rate	Amount
	3-23-19		
20	excavators	250.00	5,000.00
20	track loaders	250.00	5,000.00
10	dozers	250.00	2,500.00
10	wheel loader	175.00	1,750.00
114	side dumps	140.00	15,960.00
25	dump trucks	120.00	3,000.00
10	ground personnel	55.00	550.00
	3-25-19		
11	excavator	250.00	2,750.00
11	track loader	250.00	2,750.00
11	dozer	250.00	2,750.00
14	side dumps	140.00	1,960.00
27	dump trucks	120.00	3,240.00
	3-26-19		
10	excavator	250.00	2,500.00
10	track loader	250.00	2,500.00
10	dozer	250.00	2,500.00
16	dump trucks	120.00	1,920.00
	3-29-19		
6	dozer	250.00	1,500.00
24	side dumps	140.00	3,360.00
		Total	\$988,189.56