

Agenda Item # ^[1] 19
 Date 11/18/20

 Change Order No. 13
 Date: November 5, 2020
 Project Name: Dodge County, NE
 Customer Name: Dodge County, NE
 Customer Project Mgr: Tom Christensen

The purpose of this Change Order is to: *(highlight the key reasons for this Change Order)*

The cost associated with a complete new ground system (10ohms or lower) meeting the R56 standard, at the Dodge County Sheriff Facility. The work will include the generator room, the new radio room, and the electrical room and extending the tower leads to the new system.

 Contract # NE-14I103A Contract Date: July 17, 2018

In accordance with the terms and conditions of the contract identified above between [Dodge County, NE] and Motorola Solutions, Inc., the following changes are approved:

Contract Price Adjustments

Original Contract Value:	\$ 8,878,795.66
Previous Change Order amounts for Change Order numbers <input type="text" value="1"/> through <input type="text" value="12"/>	\$ 25,490.25
This Change Order:	\$ 36,485
New Contract Value:	\$ 8,940,770.91

Completion Date Adjustments

Original Completion Date:	May 19, 2020
Current Completion Date prior to this Change Order:	March 31, 2021
New Completion Date:	March 31, 2021

Changes in Equipment: *(additions, deletions or modifications)* Include attachments if needed

N/A

Changes in Services: *(additions, deletions or modifications)* Include attachments if needed

This change order includes the following:

- Supply and Install grounding bus bar at tower base and in new equipment room
- Supply and Install Ground Halo in new radio room, and bound all metallic items present at the time of the walk through on 9/15/20
- Supply and Install Ground Halo in generator room and bound all metallic items present at the time of the walk through on 9/15/20
- Supply and Install Ground Halo in electrical room and bound all metallic items present at the time of the walk through on 9/15/20

This change order excludes the following:

- Tower grounding work
- Halo in existing radio room
- Grounding of pipes or metallic objects in existing radio room
- Ground halo in hallway and garage area between new and old radio room
- Grounding of pipes in hallway or garage area between new and old radio room
- Cable tray
- All required material and labor for the Electrical and HVAC
- Grounding of new racks and radio equipment at the Judicial Center

Schedule Changes: *(describe change or N/A)*

N/A

Pricing Changes: *(describe change or N/A)*

\$36,485 for the work described for the Dodge County Sheriff Site

Customer Responsibilities: *(describe change or N/A)*
N/A

Payment Schedule for this Change Order:
(describe new payment terms applicable to this change order)
Upon final system acceptance billing milestone.

Unless amended above, all other terms and conditions of the Contract shall remain in full force. If there are any inconsistencies between the provisions of this Change Order and the provisions of the Contract, the provisions of this Change Order will prevail.

IN WITNESS WHEREOF the parties have executed this Change Order as of the last date signed below.

**Motorola
Solutions, Inc.**

Customer

By: *Jennifer Klein*
Printed Name: Jennifer Klein
Title: Field Resource Manager
Date: November 5, 2020

By: _____
Printed Name: _____
Title: _____
Date: _____

Reviewed by: Leonard Baumgart

Date: November 5, 2020

Motorola Solutions Project Manager