



MOTOROLA SOLUTIONS

CHANGE ORDER
 [1]

Change Order No. 8
 Date: April 30, 2020
 Project Name: Dodge County, NE
 Customer Name: Dodge County, NE
 Customer Project Mgr: Tom Christensen

The purpose of this Change Order is to: *(highlight the key reasons for this Change Order)*

This change order is to cover that additional concrete costs required to install the pad and pier tower foundations at the Uehling, Snyder, Nickerson Hooper, and North Bend sites due to the soil compaction identified by the Geo reports

Contract # NE-14103A Contract Date: July 17, 2018

In accordance with the terms and conditions of the contract identified above between [Dodge County, NE] and Motorola Solutions, Inc., the following changes are approved:

Contract Price Adjustments

Original Contract Value:	\$ 8,878,795.66
Previous Change Order amounts for Change Order numbers <u>1</u> through <u>7</u>	\$ 76,435
This Change Order:	\$ 105,428
New Contract Value:	\$ 9,060,658.66

Completion Date Adjustments

Original Completion Date:	May 19, 2020
Current Completion Date prior to this Change Order:	October 20, 2020
New Completion Date:	October 20, 2020



Changes in Equipment: *(additions, deletions or modifications)* **Include attachments if needed**

N/A

Changes in Services: *(additions, deletions or modifications)* **Include attachments if needed**

This change order covers the additional tower foundation concrete needed at the four sites below, based on the original proposal/contract of 130 cu yards per tower foundation and the actual concrete needed per tower foundation due to the geo soil results compared to the standard based within the contract.

Uehling: Original concrete bid – 130 cu yards based on 5,000 psf soil compaction
Concrete required – 145.3 cu yards based on geo report of 2,500 psf soil compaction

Dodge Snyder: Original concrete bid – 130 cu yards based on 5,000 psf soil compaction
Concrete required – 155 cu yards based on geo report of 2,000 psf soil compaction.

Nickerson Hooper: Original concrete bid – 130 cu yards based on 5,000 psf soil compaction
Concrete required – 155.1 cu yards based on geo report of 2,000 psf soil compaction

North Bend: Original concrete bid – 130 cu yards based on 5,000 psf soil compaction
Concrete required – 155 cu yards based on geo report of 2,000 psf soil compaction

Schedule Changes: *(describe change or N/A)*

N/A

Pricing Changes: *(describe change or N/A)*

Increase in concrete required to install tower foundations amounting to a total of \$105,428, as outlined in the change in services listed above.

Customer Responsibilities: *(describe change or N/A)*

N/A

Payment Schedule for this Change Order:
(describe new payment terms applicable to this change order)

Upon final system acceptance.

Unless amended above, all other terms and conditions of the Contract shall remain in full force. If there are any inconsistencies between the provisions of this Change Order and the provisions of the Contract, the provisions of this Change Order will prevail.



IN WITNESS WHEREOF the parties have executed this Change Order as of the last date signed below.

**Motorola
Solutions, Inc.**

Customer

By: Jennifer Klein

By: _____

Printed Name: Jennifer Klein

Printed Name: _____

Title: Field Resource Manager

Title: _____

Date: April 30, 2020

Date: _____

Reviewed by: Leonard Baumgart
Motorola Solutions Project Manager

Date: April 30, 2020



Change Order No. 9

Date: April 30, 2020

Project Name: Dodge County, NE

Customer Name: Dodge County, NE

Customer Project Mgr: Tom Christensen

The purpose of this Change Order is to: *(highlight the key reasons for this Change Order)*

This change order reflects the deletion of the microwave hop from Dodge County Courthouse to the OPPD Cedar Bluffs site. The decision was made by Dodge County to continue to use the existing Cambium equipment currently installed.

Contract # NE-14I103A Contract Date: July 17, 2018

In accordance with the terms and conditions of the contract identified above between [Dodge County, NE] and Motorola Solutions, Inc., the following changes are approved:

Contract Price Adjustments

Original Contract Value:	\$ 8,878,795.66
Previous Change Order amounts for Change Order numbers <input type="text" value="1"/> through <input type="text" value="8"/>	\$ 181,863
This Change Order:	\$ (150,000)
New Contract Value:	\$ 8,910,658.66

Completion Date Adjustments

Original Completion Date:	May 19, 2020
Current Completion Date prior to this Change Order:	October 20, 2020
New Completion Date:	October 20, 2020



Changes in Equipment: *(additions, deletions or modifications)* **Include attachments if needed**
 Removal of the Nokia microwave radios and associated equipment for the link between the Dodge County Courthouse and the OPPD Cedar Bluffs site, which is currently being serviced with the customer's current Cambium equipment.

Changes in Services: *(additions, deletions or modifications)* **Include attachments if needed**
 Removal of all installation associated with the Nokia microwave radios and associated equipment for the link between the Dodge County Courthouse and the OPPD Cedar Bluffs site.

Schedule Changes: *(describe change or N/A)*
 N/A

Pricing Changes: *(describe change or N/A)*
 Reduction of the contract in the amount of \$150,000.

Customer Responsibilities: *(describe change or N/A)*
 N/A

Payment Schedule for this Change Order:
(describe new payment terms applicable to this change order)
 Upon final system acceptance billing milestone.

Unless amended above, all other terms and conditions of the Contract shall remain in full force. If there are any inconsistencies between the provisions of this Change Order and the provisions of the Contract, the provisions of this Change Order will prevail.

IN WITNESS WHEREOF the parties have executed this Change Order as of the last date signed below.

Motorola Solutions, Inc.

Customer

By: Jennifer Klein
 Printed Name: Jennifer Klein
 Title: Field Resource Manager
 Date: May 1, 2020

By: _____
 Printed Name: _____
 Title: _____
 Date: _____

Reviewed by: Leonard Baumgart
 Motorola Solutions Project Manager

Date: April 30, 2020